

Building Committee Meeting, 10/28/19, submitted by Marty Markvicka

- House 101- Set up concrete forms this weekend. Charles to check on supplies. LoriaLei to lead.
- House 102- Kevin- Driveway, shed pad and porch poured. Soffit and fascia done.
 - About ready for sheetrock. Will be delivered Saturday morning.
 - Paint mostly done, will finish first coat Saturday if able.
 - Will work on insulation during the week.
 - Pour sidewalk and approach this weekend.
 - Steve and Marty to help Nov. 2.
- 103- Brett-
 - Need to call for a curb cut- Amos will make the call to the city.
 - Feels like on schedule. Comparable to last year. Within a week on schedule.
 - Driveway is poured.
 - Waiting for Winfrey to do water lines so remaining concrete can be poured.
- Other Business
 - Discussion of Rental Equipment and Billing Schedule. This was brought up at a Home Builders meeting due to some problems another builder had.
 - Apparel order form was shared.
 - Reviewed construction Self Assessment
 - Punchlist
 - Alternative plans and other options
 - Inquire with Cannon-Moss. and see if they might be interested.
 - Supervisor recruitment and/or shared supervisor scheduling
 - All sounds great, but need to establish a lot of behind the scenes
 - West line fence
 - Dirt has been moved, so there is access to the lot line now.
 - Needs to be leveled to help with drainage.
 - Fence has been pulled from the corner of neighbors' garage and goes south.
 - Partial shed in storage building that needs finished.
 - Goes with Kevin's house.
 - Need it out of their in order to get trailers into the building. Or may have to move stuff around in the shop.
 - Blueboard in shop
 - Enough for one more house. Maybe Brett's house.
- Adjourned at 8:10

Next meeting: November 11